Gearbox Rebuild Handover Checklist

Industrial Gearbox Service | Working reference | Version 1.1

Prepared October 12, 2026 - equipment-specific review required

Equipment ID: _____ Work order: _____

Reviewer: _____ Date: _____

BEFORE APPROVING WORK

- ☐ Nameplate, ratio, mounting orientation and driven equipment recorded.
- ☐ Symptom timeline, load changes and previous repairs documented.
- ☐ Oil samples, debris and photographs retained where investigation requires.
- ☐ Inspection scope, governing specifications and unknowns identified.

BEFORE ACCEPTING THE REBUILD

- ☐ Condition report separates observations from suspected causes.
- ☐ Each major component has a documented reuse, repair or replace decision.
- ☐ Bearing replacement policy, seal scope and exclusions agreed in writing.
- ☐ Applicable fits, bearing settings, backlash and contact checks recorded.
- ☐ Test speed, load, duration, lubricant and acceptance criteria documented.
- ☐ Results, parts list, unresolved issues and warranty terms provided.

BEFORE RETURNING TO SERVICE

- ☐ Installation, alignment, lubrication and commissioning instructions available.
- ☐ Application-related corrective actions assigned to a responsible person.
- ☐ Operating baseline and follow-up checks agreed with the plant.

Outstanding action / owner / due date:

_____

_____

Use with the OEM instructions and site safety procedures. A completed checklist does not certify capacity, safe operation or compliance. No-load testing does not establish full-load performance.